

Regional/Rural Investment Fund Recipients Survey 2004

City of Elgin (FBLA)

Updated June, 2004

Please update and verify information for your business:

Activity	Scheduled Completion Date	If Complete, Date Completed	% Completed
Excavation and paving	12-31-03	10-15-03	100%
Beautification	12-31-03	10-28-03	100%

Sources of funds used to complete the project other than Multi-Region & Regional Investment Fund Grants.

Source	Per Contract	Actual
Other State Government		
Local Government	\$5,620*	5,620
Private	600 \$10,000.00	900
Total	\$16,220	6,520


* Amendment #1 Nov 17, 2003

If you have made any additional investment in your project, not reflected above, please indicate the amount and source of funds (private, state, federal):

Amount	Source
155	City & School Dist Cash & in kind

Comments:

Ground prep was completed in Sept 03 paving
was completed by Oct 15 '03 - Cleanup and finish
work completed by Oct 25 '03 - FBLA & City Pub works
have completed painting/lining


For City of Elgin (FBLA)

June 2, 2004
Date

Joe GARLITZ
Printed Name of Signer